## Lancaster West Estate Refurbishment

**Procurement Update** 

| Purpose of report                         |  | erview of the progre<br>vices required to de<br>programme.   | •                           |                         | •   |
|---|--|--|-----------------------------|-------------------------|---|
| Tender tracker                            | Expertise sought   |  | Tender<br>Returns<br>(Bids) | Resident<br>Evaluations | Status  |
|   | Fire Risk Assessors (Type 4)   |  | 2                           | 5                       | Awarded:<br>Frankhams   |
|   | Principal Designer   |  | П                           | I.                      | Awarded:<br>Derisk Ltd  |
|   | <b>Mechanical and electrical</b><br>(Lot I – Heating and hot water,<br>ventilation, communal electrics and<br>lighting)  |  | 11                          | 6                       | Awarded:<br>TACE  |
|   | <b>Mechanical and electrical</b><br>(Lot 2 - Door Entry/CCTV/ Digital<br>TV)   |  | 4                           | 6                       | Awarded:<br>TGA<br>Consultancy<br>Services                              |
|   | <b>Mechanical a</b><br>(Lot 3 - Lifts)   | nd electrical  | 6                           | 6                       | Awarded:<br>Chapman<br>BDSP   |
|   | Multi<br>Disciplinary<br>Tech Team   | Lot I - The<br>Walkways<br>Lot 2 – East side<br>Lot 3 – Morland &<br>Talbot Grove<br>Lot 4 – Treadgold<br>Lot 5 –<br>Cambourne Mews<br>Lot 6 – Verity<br>Close | 12                          | 17                      | Key Decision<br>Approved<br>Awaiting<br>S20 NOE<br>prior to<br>approval |
| Fire Risk<br>Assessment<br>Type 4 Surveys | The successful FRA Consultant is Frankham Risk Management Services and F<br>Type 4 surveys commenced on the 9 <sup>th</sup> March 2020. Frankham have surve<br>100% of all communal areas however due the coronavirus pandemic this<br>impacted the progress in individual homes. To date 19% of the individ<br>properties have been surveyed, of those required to give comprehen<br>coverage of all types of home on the estate.<br>As lockdown restrictions have eased, LWNT team are to send further let |  |                             |                         |   |
| Principal designer                        | to residents to request access to their properties to enable further surveys to<br>be undertaken, where possible, with the aim to complete by the end of Augus<br>The appointment consultant is Derisk Ltd. There was no Standstill period a<br>the costs were below the OJEU services threshold. The contracts are not  |  |                             |                         |   |
|   | being prepared to be signed. An induction including residents and pre-contra-<br>meetings have taken place.  |  |                             |                         |   |

| Mechanical &<br>Electrical<br>Consultants | Lot I (Heating, Hot Water, Ventilation, Electrical, Lighting) – The successful consultant is <b>TACE and they will be undertaking full spectrum mechanical, electrical and plumbing designs</b> . Section 20 Notice of Estimates and Standstill period have now expired, and the contracts now being prepared to be signed. An induction including residents and precontract meetings have taken place.   |  |  |  |
|---|---|--|--|--|
|   | Lot 2 – The successful consultant is <b>TGA Consultancy Services and they</b><br><b>will be designing CCTV, door entry, and digital TV services</b> . Section<br>20 Notice of Estimates have now expired. There was no Standstill period as<br>the costs were below the OJEU services threshold. The contracts are now<br>being prepared to be signed. An induction including residents and pre-<br>contract meetings have taken place.   |  |  |  |
|   | Lot 3 - The successful consultant is Chapman BDSP and they will be<br>consulting on lift designs – replacing existing lifts and exploring the<br>potential for new ones. Section 20 Notice of Estimates have now expired.<br>There was no Standstill period as the costs were below the OJEU services<br>threshold. The contracts are now being prepared to be signed. The contracts<br>are now being prepared to be signed. An induction including residents and pre-<br>contract meetings have taken place. |  |  |  |
| Multi-disciplinary<br>consultants         | Following completion of the moderation process the successful consultants are now subject to governance procedures and Section 20 Notice of Estimates have now been issued.   |  |  |  |
|   | The Leadership Team on 15 <sup>th</sup> July have approved our recommendation of the following consultants, subject to the conclusion of Section 20 and contractual standstill periods:   |  |  |  |
|   | Lot I The Walkways – Barandon Walk, Testerdon Walk and<br>Hurtsway Walk   |  |  |  |
|   | <b>Karakusevic Carson Architects</b> - $\pounds$ 1,670,000 for a contract period of 4 years with an option to extend to an additional year.   |  |  |  |
|   | Lot 2 - Camelford Walk, Camelford Court, Clarendon Walk and Talbot Walk.  |  |  |  |
|   | <b>Penoyre &amp; Prasad</b> - £549,450 for a contract period of 4 years with an option to extend to an additional year.   |  |  |  |
|   | Lot 3 – Morland House & Talbot Grove House  |  |  |  |
|   | ECD Architects - £207,700 for a contract period of 4 years with an option   |  |  |  |

## Lancaster West Estate Refurbishment

**Procurement Update** 

to extend to an additional year.

## Lot 4 – Treadgold House

**John Rowan & Partners** - £245,907 for a contract period of 4 years with an option to extend to an additional year.

Lot 5 – Camborne Mews

**John Rowan & Partners** -  $\pounds$ 175,686 for a contract period of 4 years with an option to extend to an additional year.

Lot 6 – Verity Close

**ECD Architects** - £222,300 for a contract period of 4 years with an option to extend to an additional year.