# Programme Performance Update

James Caspell





## Internal refurbishment progress

#### **Property Refurbishment and Decarbonisation Tracker**

January 2023

Summary – 592 Total Properties

Stock Breakdown	Total	Empty Properties	Occupied
Number of Full refurbs	205	175	30
Number of Partial refurbs	75	15	60
Number of Total refurbs	280	190	90
Number of Kitchens	242	184	58
Number of Bathrooms	250	186	64
Number of Heating Systems	236	186	50

Highlights - % Increase from September 2022



**35%** +5% +23 from September

of properties

fully refurbished

205 / 592

**13%** +0% No change from September



Ĩ

of properties partially refurbished 75 / 592

**4 % +5%** +29 from September

Have new

kitchens

242 / 592

of Total properties

refurbished

280 / 592

**42%** +5% +30 from September





Have new bathrooms 250 / 592 New Heating Systems installed 236 / 592

## **Mainstreaming decarbonisation**

Mainstreaming decarbonisation through the refurbishment

Summary

Highlights - Inc. Increase from September 2022

175 206 +8 209 +33 from September +31 from September +31 from September Ĉ κJ Total average change in Upgraded to LED lights Smart Thermostat Gas removed EPC 206 / 592 209 / 592 175 / 592 **39** properties 165 140 209 +31 from September +22 from September +31 from September +9 from September Induction Hobs **Duel Flush Toilets** MVHR System Kitchen Recycling bins 165/592 209/ 592 140 / 592

## **Mainstreaming decarbonisation**







+0 from September

Mist System



10

+8 from September

full Triple Glazing



78

16

+12 from September

10 +2 from September



Ground floor insulation



1,544



Metal recycled (kilos)



Soffit floor insulation 13 more to be installed



No. of properties benefitting from energy efficient roof Clarendon, Talbot and Camelford Court

+1 from September



Wastewater Heat Recovery 26 Treadgold



37

+31 from September

## **Design process update**

# 58% of Walkways household now fed in to design phase

# Video door entry system pilot at Bomore Road a success – will be rolled out (in budget!)





### **Refurbishment programme 2023**



## Adapting and maximising budgets

We are seeking to **maximise budgets by**:

- I. Bidding for £7m SHDF Wave 2 (£5m for LWE), as well as smaller grant funds (currently £1m in total across various smaller pots)
- 2. Exploring other funding opportunities, primarily grant but also preferential lending through the UK Investment Bank.
- 3. Future Neighbourhoods Phase 2 (£600k), and phase £1.3m ward wide.
- 4. UK investment bank
- 5. Mayors Energy Efficiency Fund

We are mitigating the budget shortfall by doing the following, to deliver within current budgets:

- 1. Postponing major works to Verity Close and Camborne Mews (to 2024 and 2025) other than for pilots and projects we have secured time-bound grant funding for (urgent internal works will continue).
- 2. Removing lifts for Morland and Talbot Grove House.
- **3. Removing bolt on balconies from lower floors of Clarendon and Camelford Walk** those which don't require them to improve thermal performance to required standard (Reducing ground floor insulation to achieve SHDF targets but not meet Enerphit target)
- 4. Reprogramming our internal refurbishment so that homes are disturbed only once complete package is ready to minimise rework

### Potential decant demand over four years

#### Minimal intervention (elective for tenants, minimal work for leaseholders)

Forecast respite demand (based on sample so far)	Number requested		Assumes 450 tenants for refurbishment / L/H can remain in property	Demand per year (four year programme)
Permanent decant/move	2	14%	63	16
Stay with friends and family	3	21%	95	24
Temp decant	5	36%	162	41
None / Not Needed	4	29%	131	33

#### Maximum intervention (all tenants and leaseholders)

Forecast respite deman	nd Number requested		All 795 homes would need decanting at some point	Demand per year (four year programme)
Permanent decant	2	20%	159	40
Stay with friends and fa	mily 3	30%	239	60
Temp decant	5	50%	398	99



### High level master programme

Lot		APR 20 - MAR 21			APR 21 - MAR 22			R 22	APR 22 - MAR 23			23	APR 23 - MAR			R 24	24 APR 24 - MAR 2			R 25	25 APR 25 - MAR 26			26
		Q2	Q3	Q4	QI	Q2	Q3	Q4	QI	Q2	Q3	Q4	QI	Q2	Q3	Q4	QI	Q2	Q3	Q4	QI	Q2 (	Q3 (	Q4
Lot I - The Walkways		2	2	2	3	3	3	4	4	4	4	4	4	5	5	5	5	5	5	6				
Lot 2 - Camelford Court/Walk, Clarendon & Talbot																								
Walk				2	2	2	3	3	3	4	4	4	4	5	5	5	5	5	5	6				
Lot 3 - Morland House and Talbot Grove House				2	2	2	2	3	3	3	4	4	4	5	5	5	5	5	5	6				
Lot 4 - Treadgold House					2	3	3	4	4	4	5	5	5	5	5	6								
Lot 5 - Camborne Mews				2	2	2	2	3	3	3	3	3	4								5	5	5	6
Lot 6 - Verity Close (flats)						2	2	2	3	3	3	3	4				5	5	5	5	5	5	5	6
Lot 6 - Verity Close (houses)						2	2	2	3	3	3	3	4								5	5	5	6
<u>RIBA STAGES</u>	<u>Key</u>																							
0   STRATEGIC DEFINITION	0																							
I   PREPARATION & BRIEFING																								
2   CONCEPT DESIGN	2																							
3   SPATIAL COORDINATION	3																							
4   TECHNICAL DESIGN	4																							
5   CONSTRUCTION	5																							
6   HANDOVER	6																							
7   IN USE	7																							

Key steps for next 3 months

I. Secure new multi- team for RIBA stage 4

2. Finalise details designs and specifications with residents

3. Commence procurement packages for two-stage programme (we're seeing strong interest now)

4. Pursue grant funding opportunities

5. Get Walkways roof and AOV, Treadgold, Lift and Door Entry programmes on site